

SDIC Monthly Managers Report

7/12/2023

Operations:

- The annual assessment has been completed.
- Annual field maintenance operations have been continuing, some of this includes vegetation control around pump stations, moving debris away from catwalks, pump station cleaning, sluice gate exercising, pump motor lubrications, turbine oil changes and staff gauge cleaning.
- Evans Pumps and the Santosh-Evans Sloughs are set at a 3.7'-4.4' water level.
- Johnson-Smith-Sternberg-Hovan- Honeyman pumps are set at 1.5'-2.0' water level.
- The Kessi, Cherry and North pumps have been switched off and on for irrigation.
- All pumps have been running very little.

Infrastructure & Operations-Looking Ahead / Action Items:

- Mowing of the Perimeter and Sub Levees is scheduled for late July, the mowing contractor has had delays.
- Cleaning of the Cherry Orchard ditch system.
- Toe Drain explorations at the Cherry Pump and Olsen Farm.
- Scheduling for large fall projects, after fire season.

Personnel:

- On July 1, 2023 our Workers Compensation insurance switched from Special Districts Insurance Services to SAIF.

408's:

- On May 3, 2023 Heidelberg Materials (formerly Cadman Materials as of January 1st) had a restart kickoff meeting with the USACE regarding the Ellis Farm gravel mine. Heidelberg indicated that they plan to have the information ready for a 60% submission for the 408 review in late July 2023. I have not received any further updates.

Accreditation / Lomar:

- We have continued to have informal conversations with the City of Scappoose to move along the Interior Drainage Analysis and specifically the mapping but are still awaiting a draft of the updated maps.

Best Practices:

- Strategic Planning is progressing. During the April 13 monthly meeting the board officially adopted the list of priorities. The board and staff is currently working on the completion of these priorities and has begun to once again solicit feedback for each of these priorities from all interested parties. The potential infrastructure improvements list was completed and available on the website. The initial updating of the 2018 O&M manual has begun and once a draft is completed it will be posted to the website for comment.

Scappoose Storm Water Master Plan:

- I am still trying to get the stand-alone document.

Rental Home:

-

Legal:

-

Mercury/Temperature TMDL:

- The SDIC Willamette Basin Mercury TMDL plan was submitted, and receipt acknowledged on Sept 2, 2022. On 10/11/2022 we received follow up questions to our plan before it can be deemed complete,

SDIC Monthly Managers Report

7/12/2023

but were also given a 6-month extension from DEQ. The plan was resubmitted and with receipt acknowledged, on April 17, 2023. I have not received an update from DEQ at this time.

GM Action Items:

-